



# Presentation Agenda

- Project History
- Project Goals
- Project Status / Schedule
- Comments/Questions/Discussion



You can also use the "chat" function to ask a question or make a comment.




**Project History** 

Planning for this project began with the **2014 Village Master Plan**.

The Chadds Ford Township
Comprehensive Plan of
2010 recommended many
of the improvements that
are contained in today's
construction documents.









Following the completion of the Township in partnership with the Brandywine Conservancy funded a <u>preliminary engineering</u> <u>phase</u> for the purpose of preparing grant applications to fund construction.

That work resulting in these successful grants:

\$1,000,000.00 (TASA)Transportation Alternatives Set-Aside

\$100,000.00 DCED grant

\$100,000.00 DELCO Green Ways Grant (partial engineering costs)

\$1,200,000 Total to date

#### **Pending Grant Applications**

\$500,000 DCNR (April '21)

Up to \$500,000 DELCO Green Ways Grant (summer '21)

Total estimated construction costs: \$2.1M



c# Project name	Date	Meeting
96 Chadds Ford Village Master Plan		
	11.13.14	Public Meeting 1
	12.15.14	Committee Meeting 1 (open to the public)
	1.9.15	PennDOT w/Committee
	1.13.15	Committee Meeting 2 (open to the public)
	1.22.15	Meeting with Consultants and Committee
	2.3.15	Committee Meeting 3 (open to the public)
	2.4.15	Staff Meeting
	3.4.15	Committee Meeting 4 (open to the public)
	3.18.15	Public Meeting 2
	4.7.15	Committee Meeting 5 (open to the public)
	5.27.15	Board of Supervisors Workshop (open to the public)
	6.3.15	Board of Supervisors (open to the public)
088 Chadds Ford Village Design		
	1.18.17	Stakeholder Meeting 1 (Community members)
	3.28.17	Stakeholder Meeting 2 (Community members)
	4.25.17	Stakeholder Meeting 3 (Community members)
	5.15.15	PennDOT 1
	6.13.17	Stakeholder Meeting 4 (Community members)
	6.21.17	Property Owner Group
	6.21.17	Signage Meeting with
	7.19.17	Conservation District
	8.1.17	Brandywine Conservancy Meeting
	8.15.17	TA Set aside (Agencies Meeting)
	9.5.17	Stakeholder Meeting 5 (Community members)
	9.7.17	DEP Meeting
	9.12.17	PennDOT 2
054 Chadds Ford Village TA CDs		
	12.05.19	Saftey Review with PennDOT
	2.26.20	Board of Supervisors


## The Goals for the Walkable Chadds Ford Project are to:

- Enhance Pedestrian, Cyclist and Motorist Safety
- Calm Traffic
- Create non-vehicular connections between Village destinations
- Extend the length of visits to the Village
- Enhance the aesthetic character of the Village
- Foster & Sustain Economic Development




## **Project design**








#### **Current ROW plans**


Permanent / temporary easements needed from 7 property owners Temporary easement needed from 1 property owner



















DSRCI	COUNTY	RCJ E	SECTION	- 33	-aal
9-00	3H AWARE	SR 0001	890+	17 0- 25	
6-0	OFLAWARE	83.3,01	MC-	17 0- 25	
	C ACCS ORD A	NO PLNNSBURY TO	500S IP		
REVISION NUMBER	18	TV SIONS		DΥ	CATE
	DI S IEM	C OPS COMMEN S		A3	G3/21



FOR PROFILE SEE SHEET 23





DSRCI	COUNTY	RCJ E	SECTION	39	
6-0	3-1 AWAH	SR 0001	WC-	15	0- 2:
6-0	OFI AWARE	53, 3101	SAC	15 0 2	
	C ACCS ORD A	NO PLNISSURY TO	600 S. IIP		
REVISION NUMBER	B	EV SIONS		BY	CATE
1	PER IRAL	C OPS COMMEN S		A3	03/2



FOR PROFILE SEE SHEET 25

#### **Environmental / Cultural Resources & Permits**

- Wetlands/Waterways were delineated along the trail study corridor and a Jurisdictional Determination was completed in August 2019. 7 wetlands and 2 streams (unnamed tributaries to Harvey Run) were identified.
- <u>T&E species</u>: a PNDI Database search was completed and updated in April 2021. Bog turtle and Plant surveys were completed with no species observed and coordination with USFWS and DCNR completed. Pa Fish and Boat commission recommended silt fencing installed to limit redbellied turtles from entering construction site from adjacent wetland along N. Creek Road.
- <u>Archeological</u> field work was completed (a Phase 1 Survey which included a metal detection survey). No significant artifacts were detected and a Phase 1 Report recommending no additional archeology was completed (pending approval by PennDOT).
- <u>Historic Resources</u>: Trail alignment goes through the Chadds Ford Historic District (Key No. 000687) and the Brandywine Battlefield Park (Key No. 000690) on the northern and southern sides of S.R. 0001 (Baltimore Pike) in Delaware County, Pennsylvania. Coordination with PennDOT CRP determined there will be No Effect on these historic resources.
- A CE (categorial exclusion) evaluation will be completed as part of the NEPA process in 2021
- A PADEP General Permit will be required for minor impacts to wetland/waterways (boardwalk impacts)



### **Project Schedule Summary**

Date	Event / Submission
2021	
May	Design Team Revisions to ADA plans
June	Design Team receives final Traffic Plan Comments
15-Jun	Cultural Resource Approval
15 Jul - Oct 15	PA DEP GP-7 Submission & Approval
15 June-15 Aug	Section 4(f) submission & Approval
June	Final boardwalk structural plans
May-Aug	Easement discussions / negotiations with seven property owners and Township
15 Aug- 15 Sept	CEE Submission & Approval
June -Aug	Final revisions to construction plans and cost estimates
Sept-Oct	Preparation of PS&E submission
Nov.	Final Review by PennDOT
Nov	Notification to township of pending grant applications
Nov	Finalize extent of construction based on available funds
Dec	Final Revisions to PS&E submission
2022	
Jan-Feb	PennDOT prepares for bidding
March	Bidding for Construction
April	Contractor Selection
April-May	Mobilization
June-Sept	Project Construction
Oct	Construction Complete



## **Walkable Chadds Ford**



Please note that there is a separate resurfacing project being completed by PennDOT in this segment of Route 1. This construction will occur over the next several months and includes four landing pads at the four corners of Rt. 1 and North Creek / Station Way. This work is NOT a part of this trail project.

#### **Consultant team**

- Simone Collins Landscape Architecture
- Kimley Horn
- Albert Federico Consulting
- A. D Marble
- Others
- Coordination by DVRPC Joseph Natale, P.E.



For additional questions or comments about the trail project, please feel free to email:

Maryanne Furlong, Township Manager mgr@chaddsfordpa.gov

Peter Simone, RLA FASLA Simone Collins Landscape Architecture psimone@simonecollins.com



